No. B 179636

..... From ..... To .....

ctor of nature of Agency.....

cement of work.....

description, etc, of work		Dimensions			Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8

Audited and admitted for Rs 249542=00

Passed by Cheque for Rs 229620=00

( )

by adjs 205918=00

AK Shanthi
Accounts Superintendent

Ass. Engineer
B.B.M.P Dasarahalli Division

Scanned by CamScanner

COMPLETION REPORT

1.	NAME OF WORK	:	Providing street name Boards at Chikkasandra Abbigere, Mallasandra in Ward No.12 in Shettyhalli Sub Division.
2.	Sanctioned Estimate No. & Date	:	EE/DD/AA/27/2017-18, Date:21.07.2017. CE/DZ/TS/95/2017-18, Date:21.07.2017.
3.	Head of account which is chargeable	:	P-3111
4.	Entrustment order No. & DT	:	EE/PD/DZ/WO/05/17-18, Dated:07.08.2017.
5.	Name of Contractor	:	Technical Manager (West), M//s KRIDL Bangalore
6.	a. Time stipulated for completion of work	:	**90 Days**
	b. Delay in execution of work	:	**No Delay**
7.	Measurement recorded in	:	M.B No: 1797/13-14. Page No.: 17626 – 36.
8.	Check measurement of the Asst. Exe. Eng. / Exe. Eng., On	:	M.B No. – do - 1797/13-14. Page No. – do - 17626 – 36.
9.	Name of the office / official Incharge of the work	:	AEE Settyhalli Sub Division.
10.	a) Asst. Eng/Junior Eng.	:	Sri.Suresh Devathraj
	b) Asst. Exe. Engineer		Sri.B.L.Jayalingappa

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
25.000.	2497542=00	—	2458=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner